



Prince George's County
 Department of Permitting, Inspections
 and Enforcement
SITE/ROAD PLAN REVIEW DIVISION
 9400 Peppercorn Place
 Largo, Maryland 20774
 301.636.2060 ♦ FAX: 301.925.8510



**SUBMERGED GRAVEL WETLAND
 CONSTRUCTION INSPECTION CHECKLIST**

This checklist serves as a guide for permittee and DPIE Site/Road Inspector to review construction progress verify acceptance before acceptance of device.

Site/Project Name: _____ Date: _____

Field Engineer: _____ Permittee: _____

Permit No: _____ Structure Number: _____

DESCRIPTION OF STAGE	DPIE	PERMITTEE
Mandatory Notification: Inspection and approval of each practice is required at these points prior to proceeding with the next step of construction. Contact the DPIE Site/Road Inspector with twenty-four (24) hours' notice (DPIE telephone: 301-883-3820 or the interactive voice response system [IVR] at 301-755-9000). The DPIE Site/Road Inspector may waive an inspection and allow the permittee per a prior written scheduled arrangement. Work completed without DPIE approval may result in the permittee having to remove and reconstruct the unapproved work. Each of the steps must be verified by either the DPE Site/Road Inspector and/or the Permittee on their assigns and their assign.		
1. Excavation to subgrade conforms to approved plans.		
2. Wetland construction within an access of wetland construction shall be performed with lightweight, wide tracked equipment to minimize disturbance and compaction. Excavated materials shall be placed in a contained area. Any pumping operations shall discharge filtered water to a stable outlet.		
3. Placement of backfill of perforated inlet pipe and observation well conforms to approved plans.		
4. Placement of geotextile, filter fabric, and backfilling of filter media, sand and gravel conforms to approved plans.		
5. Construction of any appurtenant conveyance systems such as diversion structures, inlets, outlets, and flow distribution structures conforms to approved plans.		
6. Final inspection of grading and establishment of permanent stabilization conform to approved plans.		

Total number of Submerged Gravel Wetland(s) installed for this inspection: _____ sf

❖ Required inspection by DPIE Site/Road Inspector.